TABU-B19
 Planned Actual (Cum)

 Report No: 18 Reg Name: Wellbore:
 Progress: 502.00
 Days (original)
 33.00
 17.25

 MD/TVD
 3,158/
 2,690/ 1,742

 Cost (w/suppl)
 13,700.000
 4,595.556

ExxonMobil Exploration & Production Malaysia, Inc Proprietary

Units: Mixed Currency: USD
Reference Datum: 32.07m - OTH - must be OTH!
Well Working Elev: 32.07 mKB1 - depths must match!

Rig Nam	re: 1e: Sapura	T-9	Cost (w/suppl) 13,700,000 4,595,556 Well Working Elev: 32.07 mKB1 - depths mus								matcn!					
			Hole Section (2	216mm), Drill	8-1/2" Produ	ction Hole,	Exclude:	: No			Rpt Period: 6/21/2020 00:00 to 6/22/2020 00:00					
Well Inforn	nation															
Country Malaysia		Field Tabu	Name		Operating Fa ABU_B	cility	S i 2	lot/Cond 7	luctor		Regul	atory Well ID				
Territory/Sta	ite	Leas 2008	e PSC				Local Latitude (°) 5° 40′ 33.443″ N					Longitude (°) 53' 50.564" E		illing Purpose ervice		
Original KB 32.07	Elevation ((m) Grou 0.00	nd Elevation		Working Elevation 32.07 mKB1			Working-Ground Distanc 32.07			Water 63.30	Depth (m)		oud Date 0/19/1995 00:0	00	
Daily Opera		ormation														
Rig / Unit (Na Sapura T-9	ames)		D i	ays From Sp 4	oud (days)	Days Ahe	Daily Cost Total (C 214,157							Cum Percent 3.62	NPT (%)	
Daily Person 137.0	nel Count					ly Personr 88.00	nel (hr)					rill Time (hr) 4.93				
Activity at Ro Drill and sur			n hole sectio	n. Depth: 20	690 m.		Next Ac Drill an		y 8-1/2" pr	oductio	n hole	section to se	ction TD +/	- 3160 m.		
Performance Integrity / E									npts/Result		kream					
Average Bac 0.30		Gas Avera	age Connecti		verage Trip	Gas		e Drilling		Form	ation [Description tone 20 % sa	ndstone at	2660 m		
Time Log (h	r)	Last	Casing String					asing Str	ing	100 /	olayo	10110 20 70 30	Last Mu	d Check Densi	ity (lb/gal)	
24.00 Time Log		9-5/8	8" 47 ppf L-8	o vi no al	11 50.0 III.								10.30			
Time Log	Elapsed	End MD														
Start Time	Time (hr)	(mKB1)	Category						Co	omments						
00:00	24.00	2,690.00	DRLG				on hole	with 10	.3 ppg NAI	F from	2188	m to 2690 m				
					n, 3220 psi n, Torque: 1		lbo									
								ROP: 30	- 40 m/hr.	Averag	e ROF	P: 20.91 m/hr				
												cleaning an		CD.		
					255 klbs, S						0.2	ŭ				
					ound gas: 0			as 2.35	% at 2228	3 m.						
					caliper: 8.			No sign	s of horeh	nole inst	ahility	Average cut	ina weiaht:	10 - 30 kg/m	in	
					: 10.3 ppg.						ability.	/werage out	ang woight.	10 00 kg/m		
				Toka au	m.a 4 14 aff	hattam n										
				- Last sur	•	0.3 mMD	, 1724.1	13 mTVI	DDF. Inclin			deg. Azimuth	al: 325.01 d	leg.		
				- Compar	e to plan: 0).69 m ab	ove. 0.0	12 m rigi	nt. 0.69 m	center-	to-cen	ter.				
				Reservoir - I-10 sar	nd 190	8 mMD	142	71 mT	VDDE	6.5 mTVD shallower						
				- I-10 sar		ס וווואס 2.4 mMD										
				- I-28 sar		5 mMD	_	1509.1 mTVDDF 6.6 mTVD shallower								
				- I-30 sar		0 mMD		8.7 mT				7.7 mTVD sh				
				- I-35 sar - I-45 sar		9.5 mMD 2.6 mMD		7.3 mT 6.0 mT				3.3 mTVD sh 3.2 mTVD de				
					sand 2430			9.7 mT				1.1 mTVD de				
				Coal:		4 4007										
				- I-20 coa		4 - 1897 r 6 - 2279 r										
				- I-40 coa		3 - 2295 r										
					1 coal 258	3 - 2587 r	mMD									
					3 coal 260											
Daily Offic	. Time I	0		- I-60FS	coal 2660	0 - 2003 1	טואוט									
Daily Offlir	ie iime L	og Summa	иу						Start Depth							
								((TVD)	End De	epth					
Start T	ime	Dur (hr)	End	Time		Category	/		(mKB1)	(mKB			Co	m		
Drilling Pa																
Start MD (mKB1)	End MD (mKB1)	Hole Mad (Int) (m)	"		Total Cir Time (hi			otal RPM (rpm)	I Circ Rat (gpm)		indpipe es (psi)	Rotating HL (1000lbf)	Pickup HL (1000lbf)	Slackoff HL (1000lbf)	Drilling Torque	
2,188.00	2,690.00	502.0	0 33.	6 14.9	3 22.6	30	22	150	0 6	60 2	,930.0	162	220	133	12,000.0	
Manageme																
Managemen Tabu-B 19			nd survey 8-	·1/2" produc	tion hole se	ection to s	section f	from 21	88 m to 26	690 m.						

TABU-B19 **Planned** Days (original) 33.00 Report No: 18 Reg Name: Wellbore: Progress: 502.00 MD/TVD

Actual (Cum) 17.25 3,158/ 2,690/ 1,742 13,700,000

4,595,556

ExxonMobil Exploration & Production Malaysia, Inc Proprietary Units: Mixed Currency: USD

Reference Datum: 32.07m - OTH - must be OTH! Well Working Elev: 32.07 mKB1 - depths must match!

Rpt Period: 6/21/2020 00:00 to 6/22/2020 00:00

Rig Name: Sapura T-9 Phase: Drilling, Drill 8-1/2" Hole Section (216mm), Drill 8-1/2" Production Hole, Exclude: No

Cost (w/suppl)

Source	Date	Fluid Type	Fluid Category	MD (mKB1)	Density (lb/gal)	ECD (lb/gal)
Pit	6/21/2020 20:00	NAF	Low Toxicity Mineral Oil	2,621	10.30	11.80
Funnel Viscosity (s/qt) 61	FL Temp (°C) 72.8	Plastic Viscosity (cP) 35.0	Yield Point (lbf/100ft²) 14	10-Sec Gel (lbf/100ft²) 11	10-Min Gel (lbf/100ft²) 21	30-Min Gel (lbf/100ft²) 24
600 RPM Dial Reading 84	300 RPM Dial Reading 49	200 RPM Dial Reading 32	100 RPM Dial Reading 20	6 RPM Dial Reading 9	3 RPM Dial Reading 8	Visc Temp (°C) 48.9
API FL (mL/30min)	API FC (1/32")	HTHP FL (mL/30min) 3.6	HTHP FC (1/32") 2	HTHP Temperature (°C) 135.0	HTHP Pressure (psi) 500.0	BHST (°C) 110.0
Excess Lime (lb/bbl) 3.1	Ca++ (mg/L)	Chlorides (mg/L) 231,066	n (Calc) 0.26	K (Calc) 26.68	Wellbore TABU-B19ST1	
pH	Pm (mL/mL)	Pf (mL/mL)	Mf (mL/mL)	Potassium (mg/L)	MBT (lb/bbl)	Activity 0.67
Alkalinity (mL/mL) 2.4	WPS (ppm) 182,764	Electrical Stability (V) 651.0	Filter Size (μm)	Iron Content (mg/L)	NTU	TCT (°C)
Volume % Water (%) 17.0	Volume % Oil (%) 68.0	Oil/Water Ratio 80/20	Sand Content (%) 0.3	Volume % Solids (%) 15.0	LGS (%) 6.4	HGS (%) 6.6

Comments

Active Pit

Mud Volume Summary												
Addition/Loss			Туре		Subtype	Volume (bbl)						
Addition			Additives	3								
Addition/Loss			Туре		Subtype	Subtype						
Loss			Surface			165.7						
Active Volume (bbl)	Var Active Volume (bbl)	Balance (bbl)		Tank Volume (bbl)	Additions (bbl)		Cum Additions (bbl)					
3,145.0	-113.0	0.0		2,549.6	52.7		,233.9					
Losses (bbl)	Cum Losses (bbl)	Additions - Losses	(bbl)	Cum Additions - Losses	(Hole Volume (bbl)		/ar Hole Volume (bbl)					
165.7	3,229.9	-113.0		-1,996.0	595.4	25.4						

Daily Job Supply Summary														
								Cum						
Туре	Unit Sz	Unit Label	Consumed	Cum Consumed	Received	Cum Received	Returned	Returned	On Loc					
Barite	1	MT	0.0	10.0	0.0	310.0	0.0	152.0	148.0					
Base Oil	1	bbl	66.0	530.0	0.0	817.0	0.0	817.0	-530.0					
Bentonite	1	MT	0.0	0.0	0.0	20.0	0.0	20.0	0.0					
Cement Blend	1	MT	0.0	39.0	0.0	213.0	0.0	144.0	30.0					
Cement Neat	1	MT	0.0	7.0	0.0	105.0	0.0	0.0	98.0					
Fuel - Diesel	1	bbl	116.0	1,278.0	0.0	8,731.0	0.0	4,344.0	3,109.0					
Water - Fresh - Purchased Non-Potable	1	bbl	1,285.0	4,130.0	380.0	30,890.0	0.0	13,634.0	13,126.0					
Water - Fresh - Purchased Potable	1	bbl	287.0	4,088.0	195.0	11,183.0	0.0	3,676.0	3,419.0					
OLD A NEW A														

String No. 3												
Drill String Name 8 1/2" Drilling BHA		String Number		•		MD Lst Drlg Par (mKB1) 2.690.00						
U	Min Total RPM (rpm)	Min Circ Rate (gpm)			7 - 5 - 5 - 5	Min Rotate HL (1000lbf)						
Max WOB (1000lbf) 22	Max Total RPM (rpm) 150	Max Circ Rate (gpm) 660	Max SPP (psi) 2,930.0	Max Pickup HL (1000lbf) 220	Max Slackoff HL (1000lbf) 133	Max Rotate HL (1000lbf) 162						
Comments												

String No. 3 - Bit Information Bit And Run Number Bit Type Nozzles (1/32") Total Bit TFA (in²) 8 1/2in, Baker Hughes, TD505X, 5303488-B2R2 PDC 0.98 RR1 Hours Drl (Run) (hr) 22.43 Hole Made (Run) (m) 898.50 IADC Dull Grade IADC Classification ROP (m/hr) 40.1

String Components														
			Nominal									Cum		
	Nominal	Nominal	Weight		Btm Conn	Btm Conn			Blade OD	Cum Len to	Cum Vol	Weight		
Item Des	OD (in)	ID (in)	(lb/ft)	Grade	Size (in)	Thread	Length (m)	Serial Number	(in)	Bit (m)	Disp (bbl)	(1000lbf)		
HWDP	5				4 1/2	GPDS50	46.35	Rig T-9		135.25	11.4	0		
Accelerator	6 1/2	3.00			4 1/2	IF	9.13	478-65085		88.90	7.7	0		
HWDP	5	2.75			4 1/2	GPDS50	9.29	Rig T-9		79.77	6.7	0		
Drilling Jars - Hydraulic	6 1/2	3.00			4 1/2	IF	9.96	W-1190696-1		70.48	6.2	0		
HWDP	5	2.75			4 1/2	GPDS50	36.85	Rig T-9		60.52	5.1	0		

TABU-B19

Actual (Cum) 17.25 Planned Days (original) Report No: 18 Reg Name: Wellbore: Rig Name: Sag 33.00 Progress: 502.00 MD/TVD 3,158/ 2,690/ 1,742 Cost (w/suppl) 13,700,000 4,595,556

ExxonMobil Exploration & Production Malaysia, Inc Proprietary

Units: Mixed Currency: USD Reference Datum: 32.07m - OTH - must be OTH!
Well Working Elev: 32.07 mKB1 - depths must match!

Rig Nan	ne: Sapura T-9)			Cost (v	v/suppl)	13,7	00,000	4,59	5,556		J9 =	-101101	L.07 IIII (D		ino maori	maton.	
		ill 8-1/2" Hole	Section	n (216mm	n), Drill 8-1/	Drill 8-1/2" Production Hole, Exclude: No Rpt						Rpt Per	Period: 6/21/2020 00:00 to 6/22/2020 00:00					
String Con	nponents							_										
		Nomina	al Nor		Nominal Weight		Btm Conn	Btm Co	nn			Bla	ade OD	Cum Le	n to (Cum Vol	Cum Weight	
Ite	em Des	OD (in)		(in)	(lb/ft)	Grade	Size (in)	Threa	d Lei	ngth (m)	Serial Num		(in)	Bit (m		isp (bbl)	(1000lbf)	
Float Sub		6 3/	4	3.00			4 1/2	IF		0.50	OSS11-			23.	67	3.1	0	
Dayuahala F	Tilday Coda		,,	2.04			4 4 /0			4 70	010696			22	47	20	0	
Downhole F Orientation		6 3/		2.81			4 1/2 4 1/2			1.72 0.40	15124889			23. 21.		3.0 2.8	0	
Gyro MWD		6 3/4 2.28						T2 MOD		1.31				21.		2.8	0	
Cylo MIVID	Oub	6 3/		2.26				T2 MOD		2.77				19.		2.6	0	
Drill Collar -	- Non Mag	6 3/	- 1	2.26				T2 MOD		2.06				16.		2.2	0	
		6 3/		2.30				T2 MOD		3.03				14.		2.0	0	
		6 3/	4	1.88			6 3/4	T2 MOD		3.19				11.	88	1.6	0	
Gyro MWD	Sub	6 3/	4	2.17			6 3/4	T2 MOD		5.16				8.	.69	1.2	0	
Rotary Stee		7.024		1.43				REG			15149783				.53	0.5	0	
Daily Drilli	ing Paramete	ers and Hy	drauli		ydraulic	s are bla	nk, chec	k "String	Detail by	y Job - F	lydr & AV"	report f	or erro	ors		_		
		Avg ROP	Drill	Total Circ		Total	Circ		Rotating		Slackoff							
Start MD	End MD	(Int)	Time	Time	WOB	RPM	Rate	Standpipe	HL	Pickup H		Drilling	HF	P/Area	Jet Ve	I Bit dF	% P@	
(mKB1)	(mKB1)	(m/hr)	(hr)	(hr)	(1000lbf	(rpm)	(gpm)	Pres (psi)	(1000lbf)	(1000lbf	f) (1000lbf)	Torque	(h	np/in²)	(m/s)	(psi)	bit (%)	
2,188.00	2,690.00	33.6	14.93	22.60	22	150	660	2,930.0	162	220	0 133	12,000.	.0					
Wellbore In																		
Wellbore Na TABU-B198		Purpose Geologic S	Sidetra	~k	Profile Ty 3D Design			Regulatory	Name			Reg	Julatory	/ ID				
Parent Wellk		<u> </u>		g MD (m		gilei vvei	Job											
TABU-B19				` `	,		Drillin	g and Cor	npletion, 3	3/30/202	0 00:00 - <0	lttmend>	, <dttr< td=""><td>mstartpl</td><td>an></td><td></td><td></td></dttr<>	mstartpl	an>			
	tional Survey						nal Surve			1	muth (°)	vs	EW Ori	gin (m)	yin (m) VS NS Origin (m)			
TABU-B19	Actual Surve	У			Listings	9 STI_R	T1_Rev G.0 030620_Plan 310.18											
Min Kick Off	f Depth (mKB1	l)					Method											
660.00							Whipstoo	k										
Min Kick Off 660.00	f Depth (mKB1)					Method											
	Hole) Sectio	ns																
•	t Date		nd Date			Section		Diame	ter (in)	Actu	al Top MD (ml	(B1)		Botto	om MD	(mKB1)		
									()		P				-	,		
Deviation S	Survey (Tie p	ooint) - TA	BU-B1	9 Actu	al Survey	1												
Date		Description						zimuth No	rth Type	Job			00.000					
6/12/2020 (00:00	TABU-B19	Actua	al Survey	y	Grid North Drilling and Com						etion, 3/	30/202	20 00:00	- <dt< td=""><td>tmend>,</td><td></td></dt<>	tmend>,		
Tie-In MD (m	nKB1)	Tie-In Incli	nation	(°)	Tie-In Azi	imuth (°)	·						Tieln EW Offset (m)					
608.42	,	57.63		. ,	159.53	.,		524.75 -198.93					-247.42 51.43					
Declination	(°)	Convergen	ice (°)		Commen	ts												
-0.04	ta - Shows a	0.01	entere	d durin	a the ren	ort peri	od											
MD (mK		Inclination (°)			nuth (°)		VD (mKB1)		VS (m)		NS Offset (m)		EW Offset			DLS (°/30m)	
	2,178.97		9.18		325.2		1,56			22.50		96.56		-372			0.21	
	2,208.48	69	9.14		324.8	6	1,57		2	49.16	-	73.95		-388	3.56		0.35	
2	2,237.59	69	9.18		324.5	5	1,58	0.86	2	75.49				-404	1.28		0.30	
2	2,266.71		9.14		324.3		1,59	1.22		01.87		29.60		-420			0.18	
	2,295.66		9.14		324.5		1,60			28.09		-7.59		-435			0.15	
2	2,324.43	69	9.18		324.8	0	1,61	1.77	3	54.12		14.34		-451	.39		0.28	
2	2,353.40		9.14		324.8	9	1,62	2.07		80.31		36.48		-466			0.10	
	2,382.39		9.15		325.1		1,63			06.50		58.67		-482			0.26	
	2,411.29		9.16		325.4		1,64			32.57		80.88		-497			0.26	
	2,440.19		9.17		325.5		1,65			58.63		03.13		-513			0.09	
	2,468.76		9.19		325.5		1,66			84.38		25.15	-528.30				0.05	
	2,497.65		9.15		325.5		1,67			10.41		47.42		-543			0.05	
	2,526.40		9.14		325.5		1,68			36.32		69.57			3.76		0.04	
	2,553.28		9.18		325.6		1,69			60.53		90.31		-572			0.11	
	2,582.40		9.17		325.6		1,70			86.76		12.78		-588			80.0	
	2,611.54		9.21		325.3		1,71			13.04		35.22		-603			0.27	
	2,640.30		9.15		325.0		1,72			39.01		57.28		-619			0.31	
2	2,668.82	69	9.14		324.8	4	1,73		6	64.78		79.09		-634			0.17	
^	2,690.00		9.17		326.0	6	1,74	1 00	0	83.87	^	95.39		0.45	5.65		1.62	

EMEPMI Daily Drilling Report_ A4

TABU-B19 Planned Actual (Cum) Days (original) 33.00 17.25 Report No: 18 Reg Name: Wellbore: Progress: 502.00 MD/TVD 3,158/ 2,690/ 1,742 Cost (w/suppl) 13,700,000 4,595,556

ExxonMobil Exploration & Production Malaysia, Inc Proprietary

Units: Mixed Currency: USD Reference Datum: 32.07m - OTH - must be OTH!
Well Working Elev: 32.07 mKB1 - depths must match!

Rig Name: Sapura T-9		Cost (w/	suppl)	13,700,000		4,595,556	***************************************	Trefit Volking Elev. 32.07 miles - depths mast materia						
Phase: Drilling, Drill 8-1/2" Hole Section (216mm), Drill 8-1/2" Production Hole, Exclude: No Rpt Period: 6/21/2020 00:00 to 6/22/2020 00:00														
Casing Strings - Only shows information for the longest casing component in a string - for other components see casing detail report														
				Nominal				Leak Off						
		Nominal	Nominal	Weight	Nominal	Nom Top		Dens	Top MD	Cut/Pull MD	Bottom MD			
Wellbore	Description	OD (in)	ID (in)	(lb/ft)	Grade	Conn	Length (m)	(lb/gal)	(mKB1)	(mKB1)	(mKB1)			
TABU-B19	Drive Pipe	26	24.500	202.50	L-80	BTC	191.00		0.00		191.00			
TABU-B19	Surface Casing	13 3/8	12.615	54.50	K-55	BTC	1,173.00	11.67	0.00		1,173.00			
TABU-B19	Production Casing	9 5/8	8.835	40.00	N-80	BTC	2,332.80		0.00	720.00	2,332.80			
TABU-B19	Production Casing	9 5/8	8.681	47.00	N-80	BTC	605.20		2,332.80		2,938.00			
TABU-B19ST1	Intermediate Casing	9 5/8	8.681	47.00	L-80	Top HC	1,774.60		15.90		1,790.50			